

Kaanapali Shores Railing Replacement Project

Rev September 1, 2022

Unit Stack #	Estimated Working Days	Planned Start Date	Planned Completion Date	Notes	Actual Calendar Days	Estimated Calendar Days
52	33	11/01/21	12/15/21	Includes Mobilization of 4 days	45	
51	34	11/01/21	12/16/21	Includes Mobilization of 4 days	46	
50	30	12/16/21	02/02/22		49	
49	30	12/16/21	02/02/22		49	
48	31	12/16/21	02/03/22		50	
47	31	12/16/21	02/03/22		50	
44	36	02/04/22	03/25/22		50	
46	35	02/07/22	03/25/22		47	
45	35	02/07/22	03/25/22		47	
43	35	02/07/22	03/25/22		47	
41	33	03/28/22	05/12/22		46	
39	33	03/28/22	05/12/22		46	
37	20	03/28/22	05/05/22		39	
35	22	05/11/22	06/10/22		31	
31 Canopy	3	05/17/22	05/19/22	Protection canopy installation	3	
33	30	05/20/22	07/01/22		43	
31	30	05/20/22	07/01/22		43	
23/25 Canopy	3	06/20/22	06/23/22	Protection canopy installation	4	
27	43	06/24/22	08/24/22		62	
29	43	06/24/22	08/24/22		62	
23	43	07/25/22	09/22/22			60
25	43	07/25/22	09/22/22			60
42	25	08/25/22	09/29/22			36
Canopy 23/25/27/29	2	09/14/22	09/15/22	Remove canopies at lobby area		
40	25	09/23/22	10/27/22			35
36	43	09/30/22	12/01/22			63
38	43	09/30/22	12/01/22			63
32	38	10/28/22	12/22/22			56
34	38	10/28/22	12/22/22			56
30	43	01/09/23	03/23/23	President's and Valentine's Day break 2/22/23	2/9/23 -	74
26	43	01/09/23	03/23/23	President's and Valentine's Day break 2/22/23	2/9/23 -	74
24	43	01/09/23	03/23/23	President's and Valentine's Day break 2/22/23	2/9/23 -	74
28	43	01/09/23	03/23/23	President's and Valentine's Day break 2/22/23	2/9/23 -	74
22 Canopy	3	03/24/23	03/28/23			5
19	25	03/24/23	04/28/23	Lobby walkway to be closed during these dates		36
21	25	03/24/23	04/28/23	Lobby walkway to be closed during these dates		36
20	30	03/24/23	05/05/23	Drive lanes and parking area will be affected		43
22	30	03/29/23	05/10/23	Drive lanes and parking area will be affected		43
17A	15	05/01/23	05/19/23			19
17	25	05/01/23	06/05/23			36
16A	21	05/08/23	06/06/23	Drive lanes and parking area will be affected		30
18	30	05/11/23	06/22/23	Drive lanes and parking area will be affected		43
15A	14	05/22/23	06/09/23			19
15	25	06/06/23	07/11/23			36
14	30	06/07/23	07/19/23			43
13A	14	06/12/23	06/29/23			18
16	30	06/23/23	08/04/23	Drive lanes and parking area will be affected		43
11	25	06/30/23	08/04/23			36
13	25	07/12/23	08/15/23			35
10	40	07/20/23	09/14/23	Parking area will be affected		57
7	25	08/07/23	09/11/23			36
12	30	08/07/23	09/18/23	Parking area will be affected		43
53	31	08/14/23	09/26/23			44
54	31	08/14/23	09/26/23			44
55	31	08/14/23	09/26/23			44
9	25	08/16/23	09/20/23			36
3A	14	09/12/23	09/29/23			18
6	30	09/15/23	10/26/23	Parking area will be affected		42
8	30	09/19/23	10/30/23	Parking area will be affected		42
5	25	09/21/23	10/25/23			35
56	31	09/27/23	11/08/23			43
57	31	09/27/23	11/08/23			43
58	31	09/27/23	11/08/23			43
3	23	10/02/23	11/01/23			31
4	30	10/27/23	12/11/23	Parking area will be affected		46
4A	19	10/31/23	11/28/23	Parking area will be affected		29

Kaanapali Shores Railing Replacement Project

Rev September 1, 2022

Unit Stack #	Estimated Working Days	Planned Start Date	Planned Completion Date	Notes	Actual Calendar Days	Estimated Calendar Days
2 Side	60	04/01/24	06/24/24			85
2 Front	60	04/01/24	06/24/24			85
1 Front	60	04/01/24	06/24/24			85
1 Side	60	04/01/24	06/24/24			85
Demobilization	4	06/25/24	06/28/24	End of project		4

Completed
In Progress
Upcoming