

## MEK Roof Project Schedule #2 - Revised 2-23-24

<u>Item</u>	<u>Action</u>		<u>Start Date</u>	<u>Duration</u>	<u>End Date</u>
1	Mobilize		Tuesday, April 2, 2024	5	4/5/2024
2	Building	<b>A</b>	Monday, April 8, 2024	10	4/19/2024
3	Building	<b>B</b>	Monday, April 22, 2024	10	5/3/2024
4	Building	<b>D</b>	Monday, May 6, 2024	20	5/24/2024
5	Building	<b>K</b>	Monday, May 27, 2024	15	6/14/2024
6	Building	<b>C</b>	Monday, June 17, 2024	15	7/5/2024
7	Building	<b>E</b>	Monday, July 8, 2024	20	8/2/2024
8	Building	<b>F</b>	Monday, August 5, 2024	10	8/16/2024
9	Building	<b>G</b>	Monday, August 19, 2024	20	9/13/2024
10	Building	<b>H</b>	Monday, September 16, 2024	20	10/11/2024
11	Building	<b>J</b>	Monday, October 14, 2024	30	11/22/2024
12	Building	<b>I</b>	Monday, November 11, 2024	10	11/22/2024
13	Building	<b>L</b>	Monday, December 2, 2024	10	12/13/2024
<b>Total =</b>				<b>195</b>	<b>Days</b>

**NOTE: THIS SCHEDULE WILL EVOLVE AS THE WORK PROGRESSES, AND MAY NEED TO BE SIGNIFICANTLY REVISED FROM TIME TO TIME TO DEAL WITH POTENTIAL DELAYS IN THE DELIVERY OF ROOF TILE MATERIALS, THE ISSUANCE OF THE BUILDING PERMIT, AND OTHER TYPICAL POTENTIAL CONSTRUCTION DELAYS SUCH AS INCLEMENT WEATHER AND CHANGE ORDERS TO REMEDY LATENT AND UNKNOWN DEFECTS, SO OWNERS NEED TO PREPARE TO BE FLEXIBLE.**